

Footway and Road pavement construction on the northern side of the western approach to Bermuda Bridge is completed, with only the surface course left to be laid. Traffic will be switched on to the northern side of The Bridleway to allow work to commence on the southern footway, kerb and drainage and road pavement.



Northern side of The Bridleway western approach road and footway pavement works

Works continuing to construct the wing wall wrap around earthworks to complete the embankment profile on to the A444 Griff Way along the western approach to Bermuda Bridge.



South-western wing wall embankment works on the Bermuda Bridge Approach

Works continuing to enhance the embankment profile on the western bridge approach to enable construction of new shared footway and cycleway to connect to St Georges Way



North-Western embankment works on the Bermuda Bridge Western Approach

Trimming of sub-base material in preparation for the installation of kerbs on the southern side of the western approach to Bermuda Bridge.



South-western embankment preparation for kerbs on the Bermuda Bridge Western Approach