

Section 278 (s278) Stratford-upon-Avon Developer Funded Schemes

This is an overview of the s278 Program of Works - Overview at November 2022

Within WCC We are always working in association with our colleagues in Network Management to keep the network flowing to limit congestion where possible, mitigate risk and inconvenience to our road users and residents across the County.

As part of the s278 delivery model efficiency and reduction of congestion on the road network are just some of the key variables to successfully delivering the S278 Programs in the Stratford -upon-Avon area.

Below is a summary of the developer led and funded s278 works taking place in Stratford-upon-Avon

Please note the program of works as you will fully appreciate changes weekly.

Please be reminded that as we move through Autumn, Winter months we may be constrained by various factors, the inclement weather. We therefore ask for your ongoing continued support.

Developers and their assigned Contractors are committed to delivering on all WCC program dates within given timescales.

B4632 Campden Road

Activity:

Developer:

Contractor:

Status of works:

Start Date Planned:

Completion Date:

Long Marston Airfield (LMA)

Construction of a roundabout & footway linking to the LMA Development

Carla Homes

Jacksons

On-site

April 2021

Oct 2022

B4632 Campden Road

Activity:

Developer:

Contractor:

Status of works:

Start Date Planned:

Completion Date:

Stratford Garden Centre

Construction of a new right turn

WCC Framework Appointed - Paul Sothern

CR Reynolds

On-site

Work re commenced in August after a delay

December 2022

B4632 Clifford Lane

Activity:

Developer:

Contractor:

Status of works:

Start Date Planned:

Completion Date:

Freshfields Nursery

Construction of a new right turn - junction at Clifford Lane

Carla Homes

TBA

This will not commence until after the Long Marston Airfield Program and Stratford Garden Scheme complete

Spring 2023

June 2023

C98 Knights Lane

Activity:	Construction of a footway
Developer:	Taylor Wimpey /Spitfire
Contractor:	TBA
Status of works:	Contractual Matters need to be resolved.
Start Date Planned:	TBA 2023
Completion Date:	TBA

A3400 Shipston Road

Activity:	Improvements to the existing roundabouts
Developer:	St Modwem
Contractor:	TBA
Start Date Planned:	July 2023
This scheme is delayed and reliant upon Evesham Roundabout completing.	
This scheme is impacted by the Clopton Bridge delays.	
Completion Date:	July 2024

A422 Banbury Road

Activity:	Construction of a Bellmouth
Developer:	Persimmons Homes
Contractor:	TBA
Status of works:	Early stages
Start Date Planned:	Jan 2024 TBA
Completion Date	TBA

B439 Evesham Road**A new roundabout (Stratford Racecourse)**

Activity:	Construction of a new Roundabout
Developer:	Bloor Homes
Contractor:	Montell
Status of works:	On site
Start Date Planned:	Feb 2022
Completion Date	June 2023

Banbury Road A3400 Clopton Bridge

Activity:	Traffic signals & carriageway widening
Developer:	Taylor Wimpey /Spitfire
Contractor:	Tender Process active
Status of works:	Ongoing. Contractor to be confirmed by TW/Spitfire.
Start Date Planned:	TBC
Completion Date	TBC due to contractual matters being concluded

Capital Scheme**Footway & Cycleway Scheme****Birmingham Road Phases 2 & Phase 3**

Activity:	Footway & Cycleway
Contractor:	Balfour Beatty /Atkins Design
Start Date Planned:	Jan 2023 - April 2023 Phase2 / Phase 3 works currently planned to commence: Aug 2023-April 2024

CONFIDENTIAL