

### Eastern embankment approach to Bermuda Bridge

Due to the continued use by the construction plant of this section of the approach to access the works on the bridge, the final footway and road surface courses together with road markings will be installed following completion of the works on Bermuda Bridge.



### Construction works of the northern VRS along the Eastern Approach Embankment

Excavation for the foundation for the northern VRS along the eastern approach embankment has been completed and the installation of steel reinforcement and formwork has commenced. New VRS will be connected to the new bridge parapet upon completion of the foundation works.



### Construction works of the southern VRS along the Eastern Approach Embankment

Excavation for the foundation for the southern VRS along the eastern approach embankment has also been completed and the steel reinforcement and formwork installation has commenced.

### Western embankment approach to Bermuda Bridge

Earthworks on the southern side to the western embankment have continued in readiness to extend the gas vent trench (GVT). Existing gas monitoring shafts will be extended as necessary, on the southside of the western embankment, to enable continual and future monitoring for contaminated gases in the GVT. Currently the commencement of the GVT extension works will occur upon completion of these earthworks.



### Barling Way and The Bridleway

In readiness to undertake gas vent trench (GVT) extension works, Barling Way and The Bridleway, south of the western embankment approach to Bermuda Bridge, has been backfilled up to road formation level.



### Heath End Road and Tenlons Road Junction

Tenlons Road has been re-constructed up to base course and will be opened to traffic at the end of June 2023. These works were hindered by the numerous statutory utilities that required protecting before installation of new road construction could commence.



### Heath End Road Widening Works

Excavations of existing carriageway in Heath End Road exposing any shallow utilities, which have been protected, have been reinstated up to base course level ready for installation of new carriageway pavement. Works are planned to be completed by end of July 2023.

### Heath End Road Traffic Signals Installation

Works to install loop detection equipment required for new traffic signals has commenced in the westbound footway along Heath End Road. The footway will be reinstated as new upon completion of the loop detection equipment.

