

Eastern embankment approach to Bermuda Bridge

Street lighting columns and other street furniture have been installed. Upon completion of the works on Bermuda Bridge the footway and road surface courses together with road markings will be completed. The contractor is currently using this section of the approach to access the works with construction plant.



Bermuda Bridge Works

The bridge is planned to be opened in Autumn 2023. A new safety barrier is being connected to the new bridge parapet and this is anticipated to be completed by mid-October 2023. Kerbs and footway edgings have been installed together with bridge waterproofing under the footway area. Carriageway waterproofing is planned for early October 2023 which will soon be followed by construction of new road and footway pavements by mid-end October 2023.

Western embankment approach to Bermuda Bridge

Earthworks along the southeast section of the western approach embankment are near completion in readiness to construct the footway and carriageways. A new filter drain will be installed at the foot of the embankment to manage rainwater run-off whilst new vegetation becomes established.



Barling Way and The Bridleway

Backfilling works in Barling Way are near completion. STW need to adjust their apparatus to new footway levels to enable the footway in Barling Way to be completed, whilst backfilling of The Bridleway is near completion in readiness for new carriageway construction.



Relocation of Gas Governor by Phoenix Centre

Works by CADENT to relocate an existing gas governor in the island close to the Phoenix Centre to a nearby location outside of the proposed new road alignment have commenced. These works are planned to be completed by mid-November 2023, which will then enable the construction of new bus stop and road layout by Phoenix Centre.

**Works at bend in Bermuda Road by Hazel Way**

A shallow gas main has been located in trial holes which will need to be lowered or diverted to make way for the new road layout in the area. CADENT will commence these works upon completion of the works by Phoenix centre. The new road layout will then be constructed following completion of lowering or diversion of the shallow gas main.

