

## A3400 Birmingham Road, Stratford upon Avon

Progress Update 02 October 2025

### Completed - Phases 1 & 2:

The two project phases have delivered notable enhancements to local infrastructure. These improvements focus on better drainage, safer and more accessible road crossings, and upgraded facilities for pedestrians and cyclists. Key sections include:

- Phase 1: From Windsor Street to Arden Street was completed in January 2022.
- Phase 2: From Bishopton Roundabout to The Avenue, was completed in February 2025.

The link below showcases the improvements and progress made during the project:

- [Flickr - A3400 Birmingham Road](#)

### Phase 3 works:

This phase includes works from St Peter's Way to Arden Street.

General Arrangement drawings of the new Phase 3 road layout are available to view at the following links:

Drawing update 1 - <https://api.warwickshire.gov.uk/documents/WCCC-2066277159-2345>

Drawing update 2 - <https://api.warwickshire.gov.uk/documents/WCCC-2066277159-2344>

- **Regal Road Roundabout to Bardswell Court (Inbound Footway):**  
Continuation of works with installation of new drainage channel and stone laid in readiness for tarmacking.
- **Western Road Closure Preparations:**  
Temporary signage advising of closure installed from Monday 06-Oct-2025 until Friday 10-Oct-2025. Near-side lane closed to improve traffic management entering Birmingham Road. Letter drop undertaken to all local businesses regarding the closure of the two exit lanes onto Birmingham Road, whilst the single-entry lane will remain open during the works.
- **Clopton Road (Inbound Footway):**  
Works progressed with installation of new drop kerbs, tactile paving, and stone laid in readiness for tarmacking.
- **Park Road to Wharf Road (Outbound Footway):**  
Ongoing kerb replacement works with drainage kerbs installed where required. Existing pavement removed, new drainage kerbs laid, and ironworks adjusted in preparation for new tarmac layers. This section will also feature new landscaped area adjacent to Park Road Roundabout.



Footway resurfacing taking place outside Park Road on the outbound lane.



Kerbs have been installed at the Park Road roundabout.



Footway resurfacing works completed at the Arden Street junction.



Footway excavation works on the inbound lane from Regal roundabout until Bardswell Court.