

A3400 Birmingham Road, Stratford upon Avon

Progress Update 14 October 2025

Completed - Phases 1 & 2:

The two project phases have delivered notable enhancements to local infrastructure. These improvements focus on better drainage, safer and more accessible road crossings, and upgraded facilities for pedestrians and cyclists. Key sections include:

- Phase 1: From Windsor Street to Arden Street was completed in January 2022.
- Phase 2: From Bishopton Roundabout to The Avenue, was completed in February 2025.

The link below showcases the improvements and progress made during the project:

• Flickr - A3400 Birmingham Road

Phase 3 works:

This phase includes works from St Peter's Way to Arden Street.

General Arrangement drawings of the new Phase 3 road layout are available to view at the following links:

Drawing update 1 - https://api.warwickshire.gov.uk/documents/WCCC-2066277159-2345

Drawing update 2 - https://api.warwickshire.gov.uk/documents/WCCC-2066277159-2344

The scheme has now entered its final stage of construction

Western Road:

Vehicular traffic is permitted to exit from Western Road onto Birmingham Road. However, the outbound lane from Birmingham Road to Western Road remains closed at this stage. Access to Western Road from Alcester Road is fully open to all traffic.

• Works are currently underway on the inbound lane, with preparatory activities on the footway progressing in advance of the planned resurfacing works.

Clopton Road

Construction works on the inbound footway have been completed.

• Arden Street:

Works on the outbound footway commenced on Friday, 10 October 2025. Installation of drainage kerbs is in progress, and the footway is being widened to provide improved facilities for both pedestrians and cyclists.



• Park Road to Wharf Road:

Works continue along the outbound footway, including the replacement of existing kerbs with drainage kerbs where required, renewal of the existing pavement, and adjustment of ironworks in preparation for the new tarmac surfacing. This section will also incorporate a new landscaped area adjacent to Park Road Roundabout.



Excavation works at Arden Street



Kerbs have been installed at Wharf Road



Western Road footway works



Works completed at Clopton Road