







HS2 & Contractor Update


26th September 2018

Engagement

- Meetings with Town Council together with Neighbouring parish councils
- Drop-in sessions at Southam
 Library 16th October & 27th
 November
- Exhibition style event at the Grange Hall on Saturday 3rd November



HS2 Delivery



1MC07-CEK-SE-PRE-CS07_CL24-000001

Eiffage Kier Joint Venture

Experienced multi-national joint venture

- Eiffage have successfully delivered 180km
 Bretagne-Pays de la Loire high speed line in
 France
 - 26 Mm³ Earthworks
 - 240 structures
 - Rail systems track, signalling and OLE
- Kier brings major project experience from Hinkley Point, Crossrail, etc.









Who is Balfour Beatty VINCI?

- 50:50 JV between Balfour Beatty Group and VINCI, formed in 2011
- Working together on Crossrail and the Smart Motorways programme
- Supported by Mott MacDonald SYSTRA as 50:50 Design JV









Programme –

- Prepare Compound 2019
- Receive Tunnel Boring Machine June 2020
- Breakthrough bore 1 at polo club -February 2021
- About 8 week period to transport the entire machine back to launch.
 Completion of transfer from South Portal back to North Portal March 2021
- Breakthrough bore 2 at polo club September 2021
 - TBM removal complete

Balfour Beatty 🗸 🗠 🗖

- November 2021







Multimode TBM

- 1. Excavation
- Mucking out (screw conveyor + hydraulic circuit)
- 3. Backfill grouting
- 4. Installation of the precast segments

On Going Work – GI & GPR Surveys

GI Completed Works

- Dallas Burston Polo Club and Stoneleigh Park Current works
- Burton Green
- Kenilworth (Crackley Lane)
- Balsall Common
- Long Itchington
- Upcoming Works October –
- Long Itchington,
- Cubbington




GPR Survey Works – on going and


planned works

Welsh Road Bascote Road Long Itchington Road **Coventry Road** Fosse Way **Rugby Road** Leicester Lane Stareton Lane Dalehouse Lane Kenilworth Road Crackley Lane **Cromwell Lane** Waste Lane


Truggist Lane Lavendar Hall Lane Park Lane Stoneleigh Road Ashow Road



Enabling Works by Fusion



Enabling Works by LM - Long Itchington wood tunnel works



Traffic Routes

- Determine traffic movements
- Measure against ES
- Identify requirements and prepare Local TMP by end October 2018
- Route Plans and S.17 applications to be prepared Q4 2018
- Main route from M40 J11 via
 A422 onto A423

