

**Our ref: K2L 1a (Phase 2)**

23 October 2023



**Transport Strategy and Road Safety Group  
Transport Planning Unit**

Shire Hall  
Warwick  
CV34 4SX  
Tel: 01926 413950

Residents and businesses:

Kenilworth Road  
Leamington Spa

E-Mail: [tpu@warwickshire.gov.uk](mailto:tpu@warwickshire.gov.uk)  
Web: [www.warwickshire.gov.uk](http://www.warwickshire.gov.uk)

**Update: Kenilworth Road Cycle Route, Leamington Spa (K2L Section 1a)**

Dear Sir/ Madam

Thank you again for your patience during the construction work for the new cycle route along the A452 Kenilworth Road. Please see below for an update on progress for the various elements of this project:

- Kenilworth Road footway/ cycle track - work to widen the footway to accommodate the new cycle route north of Lillington Avenue crossroads is now approaching completion. The focus has now moved across to the south side of the junction where work is progressing to widen the section of footway down to Binswood Avenue junction. We are on target to complete this section by the end of November.
- Kenilworth Road/ Lillington Avenue junction traffic signals - the new permanent traffic signals installation works at the Lillington Avenue junction are currently being carried out. The new signals equipment will include a shared crossing for cyclists and pedestrians on the east side of the junction, and slightly wider crossings for pedestrians. We expect the new signals to be operational and temporary signals to be removed by Friday 27 October.
- Kenilworth Road/ Binswood Avenue Toucan crossing - work to reinstall the Binswood Avenue Toucan crossing should be carried out and completed by Friday 3 November. A temporary push button crossing will be maintained until switch-on of these new signals.
- Kenilworth Road/ Cloister Crofts - work to install a road hump at Cloister Crofts will also be carried out in early November.
- Clarendon Avenue/ Beauchamp Road junction - works in Clarendon Avenue to provide a new crossing refuge will follow on from completion of the main works on Kenilworth Road early in the new year and should be complete by the end of January.

*Working for  
Warwickshire*

- Double yellow lines to prevent parking and obstruction of the carriageway, footway and cycle track will be marked out on completion of the main works in early November. In the interim, we would respectfully ask that residents and their visitors do not park on the pavements and do not obstruct the use of the footway or cycle track.


We have worked closely with City Fibre to allow new service ducts to be installed at the same time as our works. Bus stops are being maintained or temporary stops provided in alternative locations.

The works are being undertaken by the County Council's Highways Contractor – Balfour Beatty Living Places. If you have any queries or concerns over the works while they are being carried out, please contact Balfour Beatty Living Places on 03452 415302.

For further information on this project and associated projects, please visit:

- Kenilworth Road Cycle Route, Leamington Spa (K2L Section 1a) <https://www.warwickshire.gov.uk/cycling/cycle-route-schemes-consultation/6>.
- Kenilworth to Leamington (K2L) cycle route <https://www.warwickshire.gov.uk/major-transport-construction-projects/a452-kenilworth-leamington-spa-cycle-route-k2l>.

Yours faithfully,



Principal Transport Planner  
Transport Planning  
Transport Strategy and Road Safety Group

cc.

Councillor Jan Matecki  
Councillor Wallace Redford  
Councillor Bill Gifford  
Councillor Sarah Millar