

S278 Stratford-upon-Avon

S278 Program of Works - Overview 8th September 2022

Within WCC We are always working in association with our friends and colleagues in Network Management to keep the network flowing to limit congestion where possible, mitigate risk and inconvenience to our road users and residents across the County.

As part of the S278 delivery model efficiency and reduction of congestion are just some of the key variables to delivering the S278 Programs in the Stratford Upon-Avon area.

Below is a summary of the S278 Stratford-upon-Avon Programs to date.

Please note the program of works as you will fully appreciate changes weekly.

Please be reminded that as we move into the Autumn, Winter months we may be constrained by various factors, the inclement weather. We therefore ask for your ongoing continued support.

Our Developers and their assigned Contractors are committed to delivering on all WCC program dates within given timescales.

B4632 Campden Road S278(i)

Long Marston Airfield (LMA)

Activity:	Construction of a roundabout & footway linking to the LMA Development
Developer:	Carla Homes
Contractor:	Jacksons
Status of works:	On-site
Start Date Planned:	April 2021
Completion Date:	Oct 2022

B4632 Campden Road S278(ii)

Activity:

Developer:

Contractor:

Status of works:

Start Date Planned:

Completion Date:

Stratford Garden Centre A new right turn lane

Construction of a right turn

WCC Framework Appointed - Paul Sothern

CR Reynolds

On-site

Work re commenced in August after a delay

Nov 2022

B4632 Clifford Lane S278

Activity:

Developer:

Contractor:

Status of works:

Start Date Planned:

Completion Date:

Freshfields Nursery

Construction of a new righthand junction at Clifford Lane

Carla Homes

TBA

This will not commence until after the Long Marston Airfield Program and Stratford Garden Scheme complete

Feb 2023

May 2023

A3400 Shipston Road S278

Activity: Improvements to existing roundabout

Developer: St Modwen

Contractor: TBA

Start Date Planned: July 2023

This scheme has been delayed by accommodating Clopton Bridge and is now reliant upon Evesham Round about completing.

Completion Date: July 2024

Bishopton Lane S278

Activity: Construction of a new roundabout

Developer: Taylor Wimpey

Contractor: Montell

Status of works: On-site

Start Date Planned: On-site

Completion Date: Sept 2022

C98 Knights Lane S278

Activity: Footway construction

Developer: Taylor Wimpey /Spitfire

Contractor: TBA

Status of works: Contractual Matters need to be resolved.

Start Date Planned: TBA

Completion Date: TBA

A3400 Shipston Road S278

Activity: Improvements to existing roundabout

Developer: St Modwem

Contractor: TBA

Start Date Planned: July 2023

This scheme is delayed and reliant upon Evesham Roundabout completing.

This scheme is impacted by the Clopton Bridge delays.

Completion Date: July 2024

A422 Banbury Road S278

Activity: Construction of a Bellmouth

Developer: Persimmons Homes

Contractor: TBA

Status of works: Early stages

Start Date Planned: Jan 2024 TBA

Completion Date: TBA

B439 Evesham Road S278 (ii)**A New Roundabout (Stratford Racecourse)**

Activity: Construction of a new Roundabout

Developer: Bloor Homes

Contractor: Montell

Status of works: On site

Start Date Planned: Feb 2022

Completion Date: May 2023

Banbury Road A3400 Clopton Bridge S278 (i)

Activity:	Traffic Signals & lane widening
Developer:	Taylor Wimpey /Spitfire
Contractor:	Tender Process active
Status of works:	Ongoing. Contractor to be confirmed by TW/Spitfire.
Start Date Planned:	TBC
Completion Date	TBC due to

Footway & Cycleway Scheme**Birmingham Road Phases 2 & Phase 3**

Activity:	Footway & Cycleway
Status of works:	Balfour Beatty /Atkins Design
Start Date Planned:	Nov 2022
Completion Date	June 2023