

**Footway & carriageway works on the Bermuda Bridge  
Eastern embankment approach**

Footways & carriageway tarmacked on both southern & northern sides of the eastern approach to Bermuda Bridge is being completed in readiness for final surface course.



**Safety Barrier works completed along A444 Griff Way**

Safety barrier installation along the A444 Griff Way central reservation on the approaches to Bermuda bridge was completed and the traffic management along the A444 Griff Way was removed on 21-Jan-23.



**Hydro-demolition works on the Bermuda Bridge edge  
beam**

Hydro-demolition works on the northern Bermuda Bridge edge beam has removed the concrete and exposed existing reinforcement which is in good condition. The hydro-demolition works on the southern Bermuda Bridge edge beam is planned to continue until end of January 2023, after which new reinforcement and concrete will be installed to reinstate the edge beam for new safety barrier.



**Footway & carriageway works on the Bridleway**  
Footways & carriageway tarmacked on both southern & northern sides of the Bridleway is complete in readiness for final surface course.

### Gas Vent Trench Exposure Works

The existing Gas Vent Trench (GVT) which is located adjacent to the housing developments in the vicinity of

The Bridleway is required to be extended to new ground levels and has been exposed to ascertain size, line, and level. Further design work is near completion and works are planned to commence in February 2023 to extend the GVT.



### Existing Gas and Water Main Protection Works

An existing gas and water mains will need to be protected before work can commence along the northside of The Bridleway.

Cadent and STW are working collaboratively with the contractor to ensure works can commence as soon as possible.

