

Eastern embankment approach to Bermuda Bridge

Top soiling to the eastern embankment approach to Bermuda Bridge has been completed



Hydro-demolition works on the Bermuda Bridge edge beam

Hydro-demolition works on the northern and southern bridge edge beams has removed the concrete and exposed existing reinforcement which is in good condition. The hydro-demolition works were completed this week, and new reinforcement and concrete will be installed to reinstate the edge beam in readiness to new safety barrier.



Footway & carriageway works on the Bridleway

Footways & carriageway tarmacked on both southern & northern sides of the Bridleway is complete in readiness for final surface course. Currently two-way traffic is running but this will be reduced to one lane when work commences on the north side of The Bridleway

Gas Vent Trench Exposure Works

The existing Gas Vent Trench (GVT) which is located adjacent to the housing developments in the vicinity of The Bridleway is required to be extended to new ground levels and has been exposed to ascertain size, line, and level. Design work is completed and GVT extension works are planned to commence in February.



Western embankment approach to Bermuda Bridge

Works to the western embankment approach to Bermuda Bridge are continuing where the works are not affected by the ongoing works on the GVT

