

### Eastern embankment approach to Bermuda Bridge

Once construction plant has stopped using this section of road to access the current works on the bridge, the final footway and road surface courses together with road markings will be installed to the eastern approach to Bermuda Bridge.



### Construction works on the Bermuda Bridge northern edge beam

Northern Edge Beam and Parapet Upstands are completed. New safety parapet will be installed this week and the temporary scaffolding removed shortly. Following which new deck waterproofing, bridge joint material and new carriageway pavement will be installed.



### Construction works on the Bermuda Bridge southern edge beam

Southern Edge Beam and Parapet Upstands are also completed awaiting installation of new safety parapet which is planned to be installed this week. Once the new safety parapet is in place then the temporary scaffolding can be removed.

### Western embankment approach to Bermuda Bridge

The western embankment approach to Bermuda Bridge is completed up to road base level and cleared in readiness for installation of surface course which will be installed following completion of works on Bermuda Bridge.



### Barling Way and The Bridleway

Barling Way and The Bridleway south of the western embankment approach to Bermuda Bridge is being backfilled up to road formation level and in readiness to undertake gas vent trench (GVT) extension works.



### Heath End Road and Tenlons Road Junction

Traffic management on Heath End Road is in place to assist in safe passage of passing traffic through the works which are continuing as scheduled and planned to be completed in July 2023.



### Heath End Road and Tenlons Road Junction

Excavations of existing carriageway in Heath End Road exposing any shallow utilities which have been protected and the road is widened as necessary at the junction with Tenlons Road.