

Eastern embankment approach to Bermuda Bridge

The final footway and road surface courses together with road markings will be installed to the eastern approach to Bermuda Bridge, when construction plant have stopped using this section of road to access the current works on the bridge.



Construction works on the Bermuda Bridge northern edge beam

Northern Edge Beam and Parapet Upstands are completed. New safety parapet has been installed and the temporary scaffolding removed. New deck waterproofing, bridge joint material and new carriageway pavement will be installed following completion of the installation of new VRS.



Construction works on the Bermuda Bridge southern edge beam

Southern Edge Beam and Parapet Upstands are completed. New safety parapet has been installed.

Construction works of the northern VRS along the Eastern Approach Embankment

Excavation for the foundations for the northern VRS along the Eastern Approach Embankment have been undertaken and ready for the installation of steel reinforcement and formwork. New VRS will be connected to the new bridge parapet.



Western embankment approach to Bermuda Bridge

The western embankment approach to Bermuda Bridge is completed up to road base level and cleared in readiness for installation of surface course which will be installed following completion of works on the new VRS.



Barling Way and The Bridleway

Barling Way and The Bridleway south of the western embankment approach to Bermuda Bridge is backfilled up to road formation level and in readiness to undertake gas vent trench (GVT) extension works.



Heath End Road and Tenlons Road Junction

Excavation in Tenlons Road has exposed a myriad of statutory utilities that require protecting before installation of new road construction can commence.



Heath End Road and Tenlons Road Junction

Excavations of existing carriageway in Heath End Road exposing any shallow utilities, which have been protected, have been backfilled to formation level ready for installation of new carriageway pavement. Works are planned to be completed in July 2023.