

Evesham Road Roundabout, Stratford-upon-Avon

S278 Highway Works - Scheme Update 25th September 2023

Completion Date: The current forecasted completion date is the 14th of November 2023.

Forum Q&A: A further community forum update was held on the 20th of September 2023. WCC along with Councillor Jenny Fradgley would like to thank the racecourse for hosting the event. The answers to the outstanding question raised will be uploaded on the following link in due course:

<https://www.warwickshire.gov.uk/major-transport-construction-projects/evesham-road-b439>

Outstanding works to be completed/progressed over the coming weeks:

The works that are remaining are:

- Landscaping.
- Final surfacing of Luddington Road and Evesham Road.
- White lining.
- Additional retaining structure on the northern culvert.
- Finishing of footways.
- Finishing of kerb lines.

Traffic management

Montel will be removing the traffic management from Evesham Road on the 7th of November 2023. This will show a significant improved flow of traffic in the Evesham and Luddington Road area. After the date the only traffic management operational will be 2-way lights on Luddington Road.

Upcoming Activities:

- Luddington Road preparation works and closure for final resurfacing will take place between the 28th of September and 6th of November 2023.
- A stage 3 Road safety audit is to be carried out at the end of the project.

Communications:

This briefing document will be updated every 2 weeks and will be accessible on the s278 website. Stay informed about construction progress by visiting the dedicated project page for Evesham Road: <https://www.warwickshire.gov.uk/major-transport-construction-projects/evesham-road-b439>

For any enquiries related to the scheme please contact:

s278teamenquiries@warwickshire.gov.uk