

East and West approach embankments slopes

Landscaping works have commenced on the eastern and western approach embankments, with new trees and plants being installed by WCC Forestry team who will also arrange for the areas to be maintained in the future.



Barling Way and The Bridleway

The footway will be opened following installation of new street lighting. The temporary material storage area between The Bridleway and Templar Drive has been cleared and made ready for landscaping works, whilst footway and roadway surfacing works are planned to be completed by 19-April 2024. The bridge is currently opened to residents in The Bridleway, Knights Road, and Templar Drive.





Bermuda Road / Bermuda Village Junction

Works on the construction of new bus stop and road layout by Phoenix Centre are ongoing. Traffic management was installed along the southern side of Bermuda Road opposite the Phoenix Centre to enable drainage and roadway works to be undertaken between Bermuda Village and Rider Close. Construction of roadway surfacing is planned to commence mid-April 2024.



Bermuda Road / Rider Close Junction

Widening works along Bermuda Road at the junction with Rider Close have continued. Traffic management was installed along the northern side of Bermuda Road opposite the junction with Rider Close to enable drainage and roadway works to be undertaken between Rider Close and Hazel Way.

