

## A3400 Birmingham Road, Stratford upon Avon

Progress Update 8 July 2025

### Phase 3 works:

This phase includes works from St Peter's Way to Arden Street.

The inbound footway towards Justin's Avenue is currently being widened to provide a 3-metre shared-use facility for pedestrians and cyclists.

The existing controlled pedestrian crossing located between Joseph's Way and Justin's Avenue has been removed to enable footway widening. Installation of ducting and signal infrastructure is underway at Joseph's Way, with new traffic signals scheduled to become operational during week commencing 7 July 2025.

A 10-metre section of footway on the outbound side, previously affected by tree root damage, has been resurfaced, providing a safer and more accessible route for pedestrians.

In order to facilitate the shared-used footway widening works, Justin's Avenue was closed from 4 July to 30 July 2025. Appropriate diversions have been implemented, and local access will be maintained where possible. Temporary traffic signals have been installed at Justin's Avenue for pedestrians and cyclists to crossover Birmingham Road safely.



Works completed on Oakleigh Road.



Kerbs being installed by Hamlet Way.



Excavation works taking place by Justin's Avenue.



Works completed at Josephs Way, temporary lights in place until installation of the new traffic signal takes place.



Excavating to install new traffic signals at Josephs Way.



A lane closure at Western Road as BT will be undertaking diversion works.

The General Arrangement drawings of the new Phase 3 road layout are available to view at the following links:

Drawing update 1 - <https://api.warwickshire.gov.uk/documents/WCCC-2066277159-2310>

Drawing update 2 - <https://api.warwickshire.gov.uk/documents/WCCC-2066277159-2308>

---

## Completed - Phases 1 & 2

The two project phases have delivered notable enhancements to local infrastructure. These improvements focus on better drainage, safer and more accessible road crossings, and upgraded facilities for pedestrians and cyclists. Key sections include:

- Phase 1: From Windsor Street to Arden Street was completed in January 2022.
- Phase 2: From Bishopton Roundabout to The Avenue, was completed in February 2025.

The link below showcases the improvements and progress made during the project:

- [Flickr - A3400 Birmingham Road](#)