

Wheat Street Junction

Update 11 June 2026

Wheat Streets works began as planned on 5 May 2026 and are anticipated to be completed by winter 2026-27.

A second phase will be carried as part of the Leicester Road Gyratory Scheme, and updates regarding this will be shared in due course.

We are pleased to report that over the past few weeks; the following works have been completed:

- Temporary disconnection of signals to signalised pedestrian crossing on Vicarage Street
- Temporary removal of pedestrian island on Vicarage Street
- Implementation of appropriate traffic management to maintain vehicular and pedestrian flow around the works
- Investigatory trial pit excavations along Vicarage Street preparing for works
- Excavation of footway and verge on Wheat Street (east of Vicarage Street)
- Facilitating works for statutory undertakers (for example, utilities services)
- Statutory Undertaker works
- Commencement of drainage works

The works are progressing in line with the Programme.

A full copy of the progress report can be found below:

[5 May 2026 - A444 Wheat St - Progress Report 1](#)

Upcoming works

During June 2026, the following works are expected to take place.

- Further Statutory Undertaker diversion works
- Installing drainage infrastructure
- Earthworks, where applicable.

Warwickshire County Council is delighted to be collaboratively working alongside MJ Church to deliver these works, with a significant proportion of their onsite workforce being drawn from the local area.

[View the scheme drawing detail and scheme proposals of the Wheat Street/Vicarage Street Junction section](#)

Warwickshire County Council also continue to work collaboratively with the demolition team working on Justice Walk, ensuring minimal disruptions in Nuneaton. For more information, please check our noticeboards in the library and on Justice Walk, or check the [Vicarage Street webpage](#)

Leicester Road

All planning application documentation has been submitted for the Leicester Road project, and we are currently awaiting completion of the statutory consultation phase before we will receive a decision from planning officers, anticipated summer 2026.

We will keep you informed of the progress as we receive more information.