

#### **BBV Actions**



Cfwd No further works have been carried out by 16 Acre Wood. RL queried whether path could be made wider.

This has been investigated and due to the HS2 boundary we are unable to widen the footpath



M214 new pathway signing a diversion along Old Park Lane and work to tidy up this route.

This was completed, the highway was also cleared at the time of request – see next slide



RL stated that the route across Waste Lane to Hodgetts Lane had not been opened. NC to follow up on whether M186 could be connected to the permissive path.

To be reviewed after the Waste Lane realignment has been completed



CS to follow up on whether M198 diversion could continue along maintenance track / CB to check if this was included in Schedule 17.

Reply sent to Clare on 19 June 2025



CS to update the table of PRoWs with target dates for the opening of these routes

In the presentation



NC to look at signage left over from previous works (Murphy).

In progress and reviewing what we can replace with

## **M214 signage- Park Lane to Berkswell**









### **BBV Update**

Kenilworth Greenway being well maintained from Station Road roundabout to Carol Green Bridge. 5 August 2025 M214 Diversion along old Park Lane 4 June 2025 – 27 August 2025

The land take for construction for the west tie in for LHL falls within M196 which will stay closed until the works are complete


Previous contractor signage (LM)











### **Overgrown PRoW**

PROW that leads up from the Station Pub, Station Road to Lavender Hall Fisheries, access is compromised by the overgrowth.

Reported to SMBC 5 August 2025





Public Rights of Way Team

Confirmed that on 18 August 2025 the footpath had been cleared



#### **Prow Interactive Map**

Meeting with HS2 took place on4 July 2025 to discuss the online location of map – these discussions are still ongoing. You can find the online map <a href="here">here</a>

## **PROW update**

Ref:	Status	Description	Mitigation	Expected opening (if relevant)
M182	Stopped up	Hodgetts Lane to Temporary Greenway	Advised to use Greenway	Autumn/Winter 2026
M182 a	Diverted	Cromwell Lane to Temporary Greenway	Diversion in place	Autumn/Winter 2026
M184	Stopped up	Temporary Greenway to Little Beanit Farm	Advised to use Greenway	Autumn/Winter 2026
M186	Stopped up	Little Beanit Farm to Hodgetts Lane	New bridge being built	Autumn/Winter 2026
M187	Stopped up	Hodgetts Lane to Little Beanit Farm	Advised to use Greenway	Autumn/Winter 2026
M191	Diversion	Lavender Hall Fisheries to Bayley's Brook	Diversion via Truggist Lane and Baulk Lane	Autumn/Winter 2026
M192	Open	Berkswell to Truggist Lane	Closed at Truggist Lane	Autumn/Winter 2026
M196	Stopped up	Lavender Hall Fisheries to Baulk Lane	Closed at Lavender Hall Fisheries	Autumn/Winter 2026
M197	Stopped up	Bayley's brook to Lavender Hall Lane	Diversion via Truggist Lane and Baulk Lane	Summer 2027
M198	Open	Temporary Greenway to Waste Lane	Unaffected (Kissing Gate repair) Stopped at Oudnell's Farm	TBC
M214	Diverted	Lavender Hall Lane to Kenilworth Road	Stopped at Final Home, diversion along Park Lane to M215	M214 is due to be completed by the end of November 2025, it could potentially be open to use in March/April 2026

## **PROW update**

Ref:	Status	Description	Mitigation	Expected opening (if relevant)
M215	Stopped up	To Sixteen Acre Wood	Stopped at A452 Rose Acre	M215 (accommodation overbridge) could potentially be one to use by mid 2026.
M230a	Manned Crossing	Old Kenilworth Road	Manned crossing near Partick Farm	October 2026
M216	Manned Crossing & Diversion	Sixteen Acre Wood to M217	Manned crossing at Marsh Farm Diverted through the Wood	December 2026
M217	Open	Mercote Farm to Meriden	None	December 2026
M218	Diverted	Mercote Farm	Short diversion only	June 2026
M216	Manned Crossing & Diversion	Sixteen Acre Wood to M217	Manned crossing at Marsh Farm Diverted through the Wood	December 2026
M77	Completed - Diverted to final location	M77 to M72	Diverted through BBV worksite	11 August 2025

## **PROW update**

Ref:	Status	Description	Mitigation	Expected opening (if relevant)
M72	Diverted	M77 to M76	Short diversion	Warwickshire
M76	Open	M76 to Birmingham Road	None	Warwickshire
Greenway	Diverted	Kenilworth to Balsall Common Via Burton Green	Full Diversion in Place	TBC

## **Kenilworth Greenway**

#### Update to U&A Holders and Key Stakeholders

BBV have been progressing the Detailed design for the Kenilworth Greenway however to comply with the Undertakings & Assurances and Environmental Minimal Requirements there have been some design changes from the Final Preliminary Design.

The changes have been agreed, by BBV and HS2 via an optioneering process, and the preferred design is being shared for initial comment with the U&A holders (WWC & SMBC) and key stakeholders during September 2025 ahead of the Schedule 17 Pre-Application which is expected to be submitted in Spring 2026

As the PRoW Working Group is a key stakeholder, we would like to offer a meeting on Thursday 2 October 2025 between 2pm – 4pm, where BBV/HS2 will present the preferred option and take your feedback.

# HS2

## Questions