

Footway works on the Bermuda Bridge Eastern embankment approach

Footway and Road pavement construction of the southern side of the eastern approach to Bermuda Bridge is being completed by using recycling material from the earlier cold milling operation undertaken on the previous road pavement.



Temporary Scaffolding installation on the Bermuda Bridge to support edge beam replacement Works

Temporary Scaffolding structure is being installed on the Bermuda Bridge during 5 consecutive night closures of the A444 Griff Way to support edge beam replacement works planned to commence in January 2023.

Safety Barrier Completed on northbound side

Safety barrier installation along the north bound verge and under the Bermuda bridge has been completed. Whilst works are continuing along the south bound verges and under the Bermuda Bridge



Concrete foundation for new safety barrier adjacent to Bermuda Bridge abutment

New concrete foundation for safety barrier adjacent to the south bound Bermuda Bridge abutment on the A444 Griff Way has been completed, and installation of the safety barrier will be completed this week. A lane switch will be undertaken in 15-December 2022 so traffic can travel along the abutment sides of A444 Griff Way thus allowing the contractor to provide crash barrier to the central pier in January 2023.





Edge Beam Works

In January 2023 the existing Bermuda bridge edge beam will be replaced with new to house new safety barrier system to modern design standards. To remove the existing edge beam, a temporary scaffolding structure has been constructed to support the removal of the edge beam.

Gas Vent Trench Exposure Works

An existing Gas Vent Trench (GVT) exists adjacent to the housing developments in the vicinity of the bridleway and is required to be extended to new ground levels when works are completed. Currently the existing GVT is being surveyed to identify its size, location, and any construction issues.



The Bridleway works on the southern footway & carriageway

The Bridleway works on the southern footway & carriageway have been hampered by inclement weather. It was planned to finish the works and open the road for two-way traffic before Christmas holidays, however as it has been too cold to finish constructing the road the traffic signals will need to remain in place over Christmas.

Existing Gas and Water Main Protection Works

An existing Gas and Water mains will need to be protected before work can commence along the northside of The Bridleway. This work is currently being delayed due to delays in design approvals from STW and Cadent gas. This works is hoped to recommence in January 2023.



Please Note the site will be closed over the Christmas Period from 21-Dec-22 until 5-Jan-23