

Eastern embankment approach to Bermuda Bridge

The contractor is currently using this section of the approach to access the works with construction plant. Upon completion of the works on Bermuda Bridge the footway and road surface courses together with road markings, street lighting and other street furniture will be installed.



Construction works of the VRS along the Eastern Approach Embankment

New VRS will be connected to the new bridge parapet when the concrete in the foundation has achieved the required strength. The bridge is planned to be opened in Autumn 2023.

Western embankment approach to Bermuda Bridge

Earthworks on the southern side to the western embankment have continued in readiness to extend the existing gas monitoring shafts on the southside of the western embankment, to enable continual and future monitoring for contaminated gases in the GVT.



Barling Way and The Bridleway

The gas vent trench (GVT) needs to be extended vertically to enable contaminants to escape. The works to extend the GVT have completed on the southside of the proposed road, across the proposed road whilst protecting existing services with bentonite slurry from the contaminate gases. The GVT extension works is continuing along the north side of The Bridleway and is set to be completed in early Autumn 2023. Works in Barling Way and The Bridleway will be completed when the GVT works are completed.



**Heath End Road Widening Works**

Heath End Road has been resurfaced and road markings added. New traffic signals at the junction with Tenlons Road and street lighting as appropriate are currently being installed with the related infrastructure. Works are planned to be completed by end of August 2023.