

### Eastern embankment approach to Bermuda Bridge

Upon completion of the works on Bermuda Bridge the footway and road surface courses together with road markings, street lighting and other street furniture will be installed. The contractor is currently using this section of the approach to access the works with construction plant.



### Construction works of the VRS along the Eastern Approach Embankment

The bridge is planned to be opened in Autumn 2023. New VRS will be connected in mid-September 2023 to the new bridge parapet when the concrete in the foundation has achieved the required strength.

### Western embankment approach to Bermuda Bridge

The existing gas monitoring shafts on the southside of the western embankment to enable continual and future monitoring for contaminated gases in the GVT are being extended whilst the earthworks on the southern side to the western embankment have continued



### Barling Way and The Bridleway

Works on the gas vent trench is planned to be completed by end of September 2023 then both The Bridleway and Barling Way will be reconstructed in readiness to open Bermuda Bridge.



### **New Crossing in Bermuda Road leading to Ensors Pool**

A new uncontrolled pedestrian crossing on Bermuda Road has been constructed by its junction with Radley Drive providing a safer route to Ensors Pool.



### **Parking Restrictions in Bermuda and Tenlons Road**

New single lines were installed in Bermuda Road allowing residents to park their cars between 6pm and 8am. Whilst only double yellow lines were installed in both Bermuda and Tenlons Road which is a designated bus route.



### **Heath End Road Widening Works**

Works to widen the junction of Heath End Road and Tenlons Road were completed at the end of August 2023 together with resurfacing of Heath End Road from Ashdown Drive to The Raywoods. New traffic signals with pedestrian crossings facilities were installed.