



St George’s Way eastern approach to Bermuda Bridge

Subject to further inspection the contractor has completed the remedial works on the gabion wall in St George’s Way and will start works on roadway remedial works and are planned for completion by mid-March 2024.

Eastern embankment approach to Bermuda Bridge

Works on eastern approach to Bermuda Bridge was completed and has been opened for pedestrians and cyclists since October 2023. The final road surface course and road markings were installed in January 2024. The road is planned to be opened when it is considered safe to do so following completion of works in St George’s Way and Bermuda Road / The Bridleway.



Bermuda Bridge Works

The Bermuda Bridge was completed in January 2024 and has been opened for pedestrians and cyclists since October 2023 and is planned to be opened at the same time as both approaches.

Western embankment approach to Bermuda Bridge

Works on the western approach up to its junction with The Bridleway was completed and has been opened for pedestrians and cyclists since October 2023. The road is planned to be opened at the same time as Bermuda Bridge.



Barling Way and The Bridleway

Final footway surfacing is planned to be installed w/c 26-Feb-2024. A new post and rail timber fence denoting the highway boundary along both sides of the footway at the southern end of Barling Way has been installed. The current material storage between The Bridleway and Templar Drive will be relocated by Hazel way.



Road works along Bermuda Road

Works on the construction of new bus stop and road layout by Phoenix Centre on-going since the first week of December 2023. Traffic management was installed along the southern side of Bermuda Road opposite the Phoenix Centre to enable drainage and roadway works to be undertaken between Bermuda Village and Rider Close.



**CADENT works along Bermuda Road**

CADENT have continued installing a new gas main along Bermuda Road to connect to the new governor by Phoenix Centre and an existing gas main by the junction with Hazel Way. These works are planned to be completed by end-February 2024.