

Road pavement construction of the eastern approach to Bermuda Bridge is nearing completion, with only the surface course left to be laid. All kerbing and drainage works are near completion with preparation of the footway and cycleway construction underway.



A View of the Bermuda Bridge Eastern Approach Road pavement works

Works are also continuing to enhance the embankment profile on the eastern bridge approach to enable construction of new shared footway and cycleway to connect to St Georges Way.



A View of the north-eastern embankment works on the Bermuda Bridge Eastern Approach

The A444 lane switch was successfully completed in September to enable the works to progress on the bridge abutments and wing walls. These works will include the lower-level concrete repairs and VRS installation.



A444 works on the western wing walls northbound side of Bermuda Bridge

Vegetation clearance undertaken to enable works on the western wing walls. Concrete repairs to the eastern abutment are being undertaken by removing the existing old concrete using hydro-demolition which allows concrete removal without damaging exiting reinforcement.



A444 concrete repair works on the eastern abutment southbound side of Bermuda Bridge

Construction of The Bridleway connection to Bermuda Road is completed on the eastbound side and will continue the west bound side in October.



New footway along northside of The Bridleway Junction with Bermuda Road