

### Footway works on the Bermuda Bridge Eastern embankment approach

Footway and Road pavement construction of the southern side of the eastern approach to Bermuda Bridge is being completed by using recycling material from the earlier cold milling operation undertaken on the previous road pavement.



### Palisade fencing works on the Bermuda Bridge Eastern embankment approach

Palisade fencing has been installed along the highway boundary on the northern side of the eastern approach to Bermuda Bridge extended to the fencing on the A444 Griff Way.



### Earthworks Wrap to Wingwalls on Northern side of Western approach to Bermuda Bridge

The wing wall wrap around earthworks required to complete the embankment profile on to the A444 Griff Way along the eastern and western approaches to Bermuda Bridge has been completed.



### Concrete repair works to central pier to Bermuda Bridge

Concrete repair works to the central pier to the Bermuda Bridge on the A444 Griff Way has been completed. A lane switch will be undertaken in mid-December 2022 so traffic can travel along the abutment sides of A444 Griff Way thus allowing the contractor to provide crash barrier to the central pier.

### Preparation for crash barrier in southbound verge

Concrete repair works to the abutment to the Bermuda Bridge on the A444 Griff Way has been completed and the area is cleared in readiness for construction of new concrete foundations for the crash barrier, the old barrier and foundations were removed to undertake works on the abutment walls.



### Edge Beam Works

In January 2023 the existing Bermuda bridge edge beam will be replaced with new safety barrier system to modern design standards. To remove the existing edge beam a temporary scaffolding structure will be constructed to support the removal of the edge beam. Earthworks have been trimmed in readiness of the scaffolding structure.



### The Bridleway works on the southern footway & carriageway

The Bridleway works on the southern footway & carriageway have been hampered by inclement weather. It is planned to finish the works and open the road for two-way traffic before Christmas holidays.

### Vegetation trimming works along southern side of The Bridleway up to Bermuda Village

Hedge and trimming of some tree branches have been undertaken along the south side of The Bridleway to enable visibility of the new junction with Bermuda Village.

