

Eastern embankment approach to Bermuda Bridge

Final surface course and road markings will be installed to the eastern embankment approach to Bermuda Bridge once construction plant has stopped using this section of road to access the ongoing works on the bridge to be completion.



Construction works on the Bermuda Bridge edge beam

Installation of new reinforcement on the northern and southern bridge edge beams is completed and timber formwork is being installed in readiness for installation of new concrete to reconstruct the edge beams to new design standards in readiness for new safety barriers to be installed.

Western embankment approach to Bermuda Bridge

Area to the south of the western embankment approach to Bermuda Bridge has been backfilled and cleared in readiness to undertake works on the extension of the gas vent trench (GVT).



Barling Way Works

Work is completed on the protection of existing utilities in Barling Way with reinforced concrete slabs and new large concrete access chambers and the area is backfilled in readiness for the GVT extension works.





Heath End Road and Tenlons Road Junction
Works on the Heath End Road and Tenlons Road junction has commenced this week. The works is required to widen Heath End Road at the junction for safer right turns into Tenlons Road which in turn connects onto Bermuda Road and then onto the new bridge.



Heath End Road and Tenlons Road Junction
Temporary traffic signals have been installed to assist with the flow of traffic.