

### Eastern embankment approach to Bermuda Bridge

The final footway and road surface course together with road markings will be installed to the eastern approach to Bermuda Bridge once construction plant has stopped using this section of road to access the current works on the bridge.



### Construction works on the Bermuda Bridge edge beam

Installation of new concrete on the northern and southern bridge edge beams is complete and timber formwork is being installed in readiness for installation of new concrete to reconstruct the edge beams to new design standards will be removed to enable new safety barriers to be installed.

### Western embankment approach to Bermuda Bridge

Area to the south of the western embankment approach to Bermuda Bridge by Barling Way is being backfilled up to road formation level and cleared in readiness to undertake gas vent trench (GVT) extension works.



### Heath End Road and Tenlons Road Junction

Works on the Heath End Road and Tenlons Road junction are continuing to widen Heath End Road at the junction with Tenlons Road which in turn connects onto Bermuda Road and then onto the new bridge. Traffic management is in place to assist in safe passage of passing traffic through the works



**Heath End Road and Tenlons Road Junction**  
Excavation of existing carriageway in Heath End Road is underway exposing any shallow utilities which will need to be protected to enable the road to be widened as necessary.

