

Eastern embankment approach to Bermuda Bridge

Street lighting columns and other street furniture have been installed. Upon completion of the works on Bermuda Bridge the footway and road surface courses together with road markings will be completed. The contractor is currently using this section of the approach to access the works with construction plant.



Bermuda Bridge Works

The bridge is planned to be opened in Autumn 2023. New safety barrier is being connected to the new bridge parapet this is anticipated to be completed by end of September 2023. Kerbs and footway edgings have been installed together with bridge waterproofing under the footway area. Carriageway waterproofing is planned for the last week of September 2023 which will soon be followed by construction of new road and footway pavements.

Western embankment approach to Bermuda Bridge

The existing gas monitoring shafts on the southside of the western embankment to enable continual and future monitoring for contaminated gases in the GVT have been extended whilst the earthworks on the southern side to the western embankment is near completion. A further short section in the deepest area of the embankment will be extended to new earthworks level. Footway construction on the western embankment has commenced.



Barling Way and The Bridleway

Works on the gas vent trench has been completed along The Bridleway and Barling Way and the area will be backfilled during the final week of September 2023 followed soon afterwards with the construction of the new road in readiness to open Bermuda Bridge.



Relocation of Gas Governor by Phoenix Centre

Works have been commenced by CADENT to relocate an existing gas governor in the island close to the Phoenix Centre to a nearby location outside of the proposed new road alignment. These works are planned to be completed by last week of October 2023.

**Works at bend in Bermuda Road by Hazel Way**

A shallow gas main has been located in trial holes which will need to be lowered or diverted to make way for the new road layout in the area. CADENT surveyors are to review the current line and depths and make recommendations. It is anticipated CADENT will commence these works upon completion of the works by Phoenix centre.

